



Facilities Planning Committee Meeting

PRESENTED BY

Kendall Jones - Interim AVP, Construction and Facilities Management

Wednesday, September 10, 2014

Florida Agricultural and Mechanical University



Information Items

FAMU Village (800 Bed Dormitory)

- 1st through 5th floors substantially completed (August 20th)
- 6th floor substantially completed (August 29th)
- Address punch-list (30 Days)
- Final completion (September 29th)
- Addressing project delay (liquidated damages)





Information Items

FAMU Village (800 Bed Dormitory)





Information Items

FAMU Village (800 Bed Dormitory)





Information Items

FAMU Village (800 Bed Dormitory)





Information Items

Pharmacy Building Phase II

- Underground utility work completed
- New architect has validated design documents
- Foundation and vertical work has commenced
- Additional appropriation (\$10 million)
- Update Guaranteed Maximum Price (GMP)
- Updated Project Schedule (Spring 2016)





Information Items

Pharmacy Building Phase II





Information Items

Pharmacy Building Phase II





Information Items

- FAMU-FSU College of Engineering Phase III
- South Wing, Bldg. A re-roofing completed
- Additional appropriation (\$10 million)
- Architect identifying additional project scope
- Limit project scope to renovation
- Establish project schedule





Information Items

FAMU-FSU College of Engineering Phase III





Information Items

SGA Grand Ballroom & Student Union

- Ballroom Exterior project scope (completed)
- Ballroom Interior scope starts (October 2014)
- Ballroom substantial completion (January 2015)
- Student Union currently in design stage
- Student Union construction starts (late Spring 2015)
- Student Union construction period (6 months)





“At FAMU, Great Things Are Happening Every Day.”

established 1887

