



# Construction Oversight Update for Special Meeting of the Board of Trustees

Tuesday, July 12, 2022



# Update on Board of Trustees Requested Items:

Task	Task Owner / Project Lead	Scheduled Completion Date
<p><b>Scoreboard (Videoboard)</b>            Identify and confirm a solution that allows for the scoreboard to be permanently affixed during the football season.</p> <p>Note: The solution for the 2022 football season will include a temporary videoboard. A permanent solution for the future will be pursued at the conclusion of the season.</p>	<p>Task Owner: AD Smith            Project Lead: Dir. Craig Talton</p>	<p>September 7, 2022</p> <p><b>Milestones:</b>            *Piston Sounds site walkthrough is on 7/7/2022.            *Sideline Production and Atlanta Rigging site walkthrough is on 7/11/22.            *Final decision on selected vendor is as early as 7/13/22 with purchase order to be sent by close of business 7/13/2022.</p>

# Bragg Stadium Videoboard / Temporary Equipment Lease for 2022 Season

## Temporary Video Board and Gameday Operations for Bragg Memorial Stadium for Fall 2022

		Scheduled Completion Date
<b>Site Walk-through and Demonstration:</b>		
FAMU Staff	Walk-through	Daily
L.S. Pitts Ent. Piston Sounds	Demonstration	July 7, 2022
Sideline Productions	Walk-through	July 11, 2022
<b>Construction:</b>		
Removal of Existing Video Board		TBD*
IT Network Infrastructure		TBD*
Rigging System Construction - Sideline Productions		September 7, 2022
Truss-Beam Construction - L.S.Pitts Ent. Piston Sounds		TBD
<b>Lease to Include:</b>		
Video Display Rental		September 7, 2022
Video Production		Home Game Date**
Gameday Operations		Home Game Date**

\*TBD - Will be determined after the site walk-through/demonstration & included In contract

\*\* Home Game Dates - 9/10/22; 9/24/22; 10/1/22; 10/29/22; 11/5/22

# Update on Board of Trustees Requested Items:

Task	Task Owner / Project Lead	Scheduled Completion Date
<p><b>Skybox</b></p> <p>Focus on proactively addressing all necessary safety and precaution steps, troubleshooting strategies, inclusion of onsite subject matter-experts (e.g. capacity for spaces, equipment walk-throughs, etc.)</p>	<p>Task Owner: VP/CFO Walker Project Lead: Dir. Craig Talton</p>	<p>August 31, 2022</p> <p><b>Milestones:</b> *Delivery date is tentatively week of July 18, 2022</p>

## Actions

- Barkley Engineering Consultants provided a letter to address the safety questions posed in the June 23, 2022, Construction Oversight Committee meeting.

# FAMU Bragg Stadium Phase 2a – Construction Activities



Photos June 20<sup>th</sup> 2022

# FAMU Bragg Stadium Phase 2a – Construction Activities



Photos June 20<sup>th</sup> 2022